

PROJECT STATUS REPORT

PROJECT NAME	ENGINEER	FUNDING SOURCE	BUDGET	ENGINEERING CONTRACT	CONTRACTOR	BID PRICE/SPENT TO DATE	TOTAL EXPENSES TO DATE	SURPLUS OR SHORTFALL	STATUS AS OF 7-13-15	INFO ADDED
Access Mgt. AL 59	ALDOT	GF	\$ -						WORKING WITH ALDOT AND SKIPPER ON ACCESS MANAGEMENT PLAN AND SIGNALIZATION IMPROVEMENTS. MET WITH ALDOT 8-19 AND 9-16-14. SKIPPER MODIFYING DRAFT PLAN FOR NEXT MEETING WITH ALDOT (DATE TBD). WOERNER CONCEPT SHARED W/ SKIPPER. CPC MET W/ CALAMETTI TO PROPOSE NEW RD THRU CONCRETE PLANT. EMAILED BRIAN DAVIS PROJ. LIST 2-9-15. MET W/ CALAMETTI 2-13-15. LEE REACH \$250K AGREEMENT. BURTON IN DISCUSSIONS W/ JADE. MET W/ BURTON 6-12-15.	
Ashford Pk. ADA Sidewalk Ramps	ENG								EVALUATE SIDEWALK RAMPS IN AND AROUND ASHFORD PK. FOR ADA COMPLIANCE.	
Ashford Pk. Drainage	ENG	665-7351	\$ 2,000.00						A/O 8-2014, GOAL OF PROJECT COMPLETION WITHIN 6 MONTHS MAX. MET W/ RUSSELL AND TEEM. VOLKERT SUBMITTED ENV. COST ASSESSMENT. ENG PROVIDING VOLKERT W/ XSEC. ENG SURVEYED 11-26-14. CONSIDER SWALE/PIPE RUN TO S. HICKORY. SURVEYING "WEST" ALTERNATE. GPS SURVEY COMPLETE. SOIL INVESTIGATION APV'D 6-1-15. MTG. W/ GAZZIER 6-17-15. MET WITH JUDGE RUSSELL 6/30, WRITING TEMPORARY EASEMENT.	
ATRIP Ph. I Pride Dr.	Volkert	BOND	\$ 15,000,000.00		MAC				ALL ROW AND EASEMENTS EXECUTED AND RECORDED. BIDS OPENED 9-26-14, ALDOT BID REVIEW COMMITTEE TO MEET AND EMAIL AWARD NOTICE WEEK OF 10-6-14. CONTRACTOR WILL HAVE 15 DAYS FROM THE DATE OF AWARD NOTICE TO RESPOND. GEN. GOV'T SENT 2ND MATCH 11-17-14. ALDOT AWARD TO MAC ON 12-2-14. 1-2015 CONST. PRE-CONST. MTG. 1-13-15. MAC MOBILIZED 2-9-15. 295 DAYS/248 LEFT. 12% COMPLETE, 30% TIME USED.	*
ATRIP Ph. II CR 20	Volkert	BOND	see above		J.G. Walton				BIDS OPENED 9-26-14. MODIFYING AGREEMENT FOR COF ACCEPTANCE OF ROW. APP'VD @ 10-20-14 COUNCIL MTG. TO PAY OVERAGE. NTP 11-20-14. CONTRACTOR BEGAN WORK 1-5-15. 57% COMPLETE, 71% TIME USED. 45 WORKING DAYS GRANTED DUE TO RAIN.	*
ATRIP Ph. III Fern Ave. Ext.	Volkert	BOND	see above						HARVEST COMPLETE. BORINGS COMPLETE, SAMPLES TESTING IN PROGRESS. DRAFT REPORT IN PREP FOR ALDOT REVIEW. RESENT ALDOT X-SEC. OPTIONS 3-16-15. VOLKERT COMPLETING PLANS BY 6-19-15.	
Collinwood Outfall Drainage Clearing	ENG	GF	\$ 4,000.00		Marshall Smith				MET W/ TED KAPER. APPLYING HERBICIDE IN SPRING 2015. SURVEY REVEALED CONFLICTS W/ ENCROACHMENTS INTO DRAINAGE EASEMENTS. MET W/ HOA MEMBERS 3-13-15. CITY SOLICITING ESTIMATES FROM CONTRACTORS FOR COST TO HAND CLEAR DITCH. CITY WORKING ON LETTERS TO ADJACENT PROP. OWNERS ALONG DITCH FROM CR 20 TO CR 12. TD OBTAINING CLEARING COST TO GO W/ HERBICIDE. GETTING 3RD QUOTE. SPRAYING TO COMMENCE IN AUG. 2015 AFTER CLEARING. CLEARING BEGAN AFTER RCV'D TEMP. EASEMENTS FROM 3 PROP. OWNERS. COLLINWOOD HOA EASEMENT RCVD, BC MTG. ON EASEMENTS 6-18-15. BC TRANSFERRING EASEMENTS 7/7. BCC APPROVED EASEMENT TRANSFER @ 7-7-15 COMM. MTG. MAKO FORESTRY TO BEGIN CLEARING SOON.	*
Dog Park	ENG	665-7333	\$ 290,500.00		R&S Paving	\$ 159,000.00			PAVING & STRIPING COMPLETED 12-15-14. ENG. COMPLETED FINAL INSP. OF GRADING & DRAINAGE. FINAL PAY REQUEST \$157,621 APPV'D 2-4-15. RK PREPARING TRADE PKGS FOR BID. OPEN BIDS 5-7-15. BREAK GROUND 6-1-15. FUNDING APV'D 6-15-15. COLUMNS POUR 7-9-15. CONTRACTOR ON SITE FORMING COLUMNS WEEK OF 7-13-15.	*
E. Pine Parking Bay	ENG	GF	\$ 17,557.00		R&S Paving				COMPLETE	
Ebert Sidewalk Request	ENG	GF							ACROSS HWY 98 FROM RIVIERA. RK HAS MEASURED AND ESTIMATED COSTS, OBTAINED FOUR PRICE QUOTES. VERIFYING INSURANCE OF LOW QUOTE. REBIDDING RK.	

PROJECT STATUS REPORT

PROJECT NAME	ENGINEER	FUNDING SOURCE	BUDGET	ENGINEERING CONTRACT	CONTRACTOR	BID PRICE/SPENT TO DATE	TOTAL EXPENSES TO DATE	SURPLUS OR SHORTFALL	STATUS AS OF 7-13-15	INFO ADDED
FBE Intersection Improvements	ENG	624-8010							BACKUP CONTROLLER FROM FBE/20, CONTROLLER & CAMERA CARD FROM JUNIPER/20 IN FOR QUOTE FOR REPAIRS. RELAY MONITOR FROM JUNIPER/20 REPAIRED & RCV'D 10-7-14. ENG PREPARING COST ESTS. FOR SIGNAL IMPROVEMENTS ON FBE.	
FBE Mitigation Repair	Sawgrass	FEMA	\$ 35,000.00		PW				COMPLETE	*
Foley Beach TAP	Volkert	BOND							PLANS 90% COMPLETE PER VOLKERT, SUBMITTED FOR ALDOT REVIEW. ROW CERT. SUBMITTED TO ALDOT. ALDOT SEEKING ROW INFO. FROM BC, THEN SEND TO FHWA FOR AUTHORIZATION WEEK OF 4-17-15. FHWA RELEASE LETTER 7-9-15, PREPARING TO BID.	*
FES Pedestrian Signs	ENG	PD							EVALUATING PD REQUEST FOR PEDESTRIAN/SCHOOL FLASHING SIGN(S) @ FES ALONG CEDAR. MTG. W/ SCHOOL 12-17-14. NEW SIGNAGE ON AGENDA FOR 4-20-15 MTG. SIGNS ORDERDED FROM VULCAN 5-18-15. SIGNS ON US 98 & CEDAR INSTALLED WEEKS OF 7-6-15 & 7-13-15.	*
GCNP Rd. Ext.	ENG	GF							EXTEND PHILOMENE HOLMES THROUGH GCNP TO WOLF BAY DRIVE. COMPLETED PRELIM. COST EST. CPC MTG. W/ LG ON 1-8-15 TO SCOPE. MET W/ COE 2-19-15 TO DISCUSS WETLAND IMPACTS. ENG. IN DESIGN PROCESS. SURVEY & GEOTECH. QUOTES ON AGENDA FOR 4-6-15. COUNCIL APV'D \$350K ON 4-6-15. SURVEY COMPLETED END OF 4-2015. GEOTECH COMPLETE, TD DESIGN UNDERWAY. PW BEGIN WORK 7-13-15.	*
Graham Creek Estates Drainage	Sawgrass	600-9375							ASSUME DRAINAGE EASEMENTS AND REPLACE INLETS AND PIPES. SCHEDULING MEETINGS WITH RESIDENTS TO DISCUSS EASEMENT TRANSFER. MTG. SET W/ FRAHER 8-6-14 & BRERETON 8-7-14. MTG. W/ HARPER 8-22-14. OBERTO EXECUTED. WORKING WITH HOA ON REMAINING EASEMENTS. HAVE PROPOSAL FROM SAWGRASS TO ADD THIRD OUTFALL. ACQUIRED BRERETON. SENT EASEMENT DOCS TO HOA 2-6-15. ACQ'D LOT 8. SENT LOTS 9 & 10 3-16-15. ACCEPT EASEMENTS & CONST. FUNDS 4-6-15. PREBID MTG 7-8-15, OPEN BIDS 7-15-15.	*
N. Hickory St. Flooding @ Sunset Loop	ENG	GF							HYDRAULIC IMPROVEMENTS TO HELP ALLEVIATE FLOODING THREAT. FIELD WORK DONE AND DRAWING IN PROGRESS FOR 10-22-14 REVIEW. RK & TD COMPLETING DESIGN.	
Justice Center Flume Mitigation Repair	Volkert	FEMA			Ammons & Blackmon	\$ 67,346.00			COMPLETE	
Keller Rd. ROW	ENG	GF							MET WITH COUNTY ENGINEER 8-5-14 TO DISCUSS DRAFT AGREEMENT AND ACCEPTANCE OF KELLER RD ROW TO 400' BEYOND BRIDGE. IN COUNTY BUDGET TO PAVE IN 2015.	
Manning Alleyway Drainage Improvements	HMR	665-7127	\$ 65,000.00		R&S Paving	\$ 87,400.00			COMPLETE	
NFWF Grant Application	ENG	TBD							SUBMITTED PROJECT FOR LAND ACQUISITION, CHANNEL IMPROVEMENTS, WETLAND CONST. & TANGER POND MODS. MET W/ ALISKA MORGAN 2-11-15. ADDED BSR WQ 7-6-15.	*
Park Ave. Traffic Calming	ENG	TBD							DEVELOPING COST ESTIMATES FOR TRAFFIC CALMING OPTIONS FOR PARK AVE. RK ESTIMATING.	

PROJECT STATUS REPORT

PROJECT NAME	ENGINEER	FUNDING SOURCE	BUDGET	ENGINEERING CONTRACT	CONTRACTOR	BID PRICE/SPENT TO DATE	TOTAL EXPENSES TO DATE	SURPLUS OR SHORTFALL	STATUS AS OF 7-13-15	INFO ADDED
Parks Dept. Open Storage Shed	ENG	GF	\$ 35,000.00		MCS				DESIGN 30' BY 112' LEAN-TO FOR PARKS DEPARTMENT STORAGE. DRAWINGS COMPLETE FOR PLANNING COMMITTEE AND BUILDING DEPARTMENT REVIEW 11-19-14. FEES WAIVED @ 12-1-14 MTG. RK GETTING QUOTES FOR W/S. MET W/ PW FOR SITE LAYOUT EARLY FEB. 2015. PURCHASE ORDERS ISSUED TO MCS & RCI. 99% COMPLETE. ADDING SKIRTING TO END BAYS. SCHEDULING FINAL.	
Pavement Milling Project	ENG	GF			R&S				COMPLETE	
Pecan St. Mitigation Repair	Volkert	FEMA/GF Match			Blade Const.	\$ 305,638.00			REQUEST APPROPRIATING FUNDS & BID SOLICITATION @ 12-15-14 MTG. VOLKERT APPLYING REVIEW COMMENTS. FUNDING APPROVED. TD REQUESTED STATUS FROM VOLKERT 2-2-15. PLANS UNDER FINAL REVIEW & ENV. PLANS REVIEWED 2-11-15, COMMENTS SENT TO VOLKERT. FINAL COMMENTS ADDRESSED 3-11-15. VOLKERT COMPLETING ENV. SUBMITTAL. VOLKERT PREPARING AD FOR BIDS. PRE-BID 4-2-15, BID 4-16-15 AT 2 PM. BEGAN 6-8-15. 8% COMPLETE, 24% TIME USED.	
Philomene Holmes Paving	ENG	GF	\$ 350,000.00		Baldwin Road Builders				COMPLETE	
Pine & Fern Drainage Improvements	HMR	GF	\$ 300,000.00						PLANS UNDER REVIEW BY ENG. UTILITY MTG. 12-16-14. VALUE ENGINEERING. MET W/ CONSULTANT 3-27-15. FINAL PLAN REVIEW 4-17-15. ON 5-21-15 AGENDA TO APPROPRIATE FUNDS. PREBID MTG 7-7-15, OPEN 7-15-15.	*
S. Pine St. Lighting	ENG	TBD							FROM FOLEY HS SOUTH TO CR 20 ALONG MULTI-USE PATH. RK DESIGNING.	
Resurfacing Ph. V	Volkert	600-9365	\$ 750,000.00		MAC	\$ 702,184.00			COMPLETE	
W. Section Ave. Drainage Improvements	HMR	660-8300			Blade Const.				PIPE UPGRADE PLANS COMPLETE AND EASEMENTS OBTAINED. COUNCIL APPROPRIATED \$150K @ 12-1-14 MTG. PRE-BID 1-22-15. BID 1-27-15. RECOMMENDING AWARD ON 2-16-15. PRE-CON MTG. 3-9-15. TRAFFIC CONTROL INSTALLED 3-10-15. EXPECTED CONST. TO BEGIN 3-16-15. WORK UNDERWAY, 75% COMPLETE. PIPES INSTALLED, HEADWALL POURED. SOD INSTALLED ALONG W/ RIPRAP WEEK OF 5-11 - 15-15. PUNCH LIST, 99% COMPLETE. AWAITING FINAL PAY REQ. TO RELEASE RETAINAGE.	*
Streetscape Ph. V	ENG	GF							MET 3-19-15. MET 4-10-15; FINALIZING COST ESTIMATE.	
Tanger Detention Pond Improvements	ENG	GF	\$ 150,000.00						EVALUATING CURRENT OPERATION OF POND AND FORMULATING PLANS FOR EXPANSION OF NORTH POND AND MODIFICATION OF EXISTING OUTLET STRUCTURE. MT EMAILED TANGER. EASEMENT ON 6-15-15 AGENDA. EXECUTION OF AGREEMENT BY MAYOR AUTHORIZED AT 7-6-15 MTG.	*
TIGER Ph. I	Volkert	BOND			Weaver				CONSTRUCTION BEGAN ON PARK AVE. WEEK OF 11-3-14. PARK AVE. NEAR COMPLETION. CONTRACTOR MOBILIZING TO MICHIGAN AVE. 6-1-15 COMPLETION. PROJECT 83% COMPLETE, 100% TIME USED. CONTRACTOR WORKING ON W. AZALEA & E. & W. MICHIGAN. CONTRACTOR COMPLETING SIDE STREET TIE-INS ALONG PINE ST., AND MICHIGAN/CEDAR INTERSECTION.	*
TIGER Ph. II	Volkert	BOND							REDESIGN IN FRONT OF WINN-DIXIE DUE TO NOT BEING ABLE TO SECURE EASEMENTS FROM WINN-DIXIE AND TACO BELL, EASEMENT AQ'D FROM JOHN FOLEY. REDESIGN RESUBMITTED TO ALDOT. BID 6-2-15. EVALUATING ALTS.	

PROJECT STATUS REPORT

PROJECT NAME	ENGINEER	FUNDING SOURCE	BUDGET	ENGINEERING CONTRACT	CONTRACTOR	BID PRICE/SPENT TO DATE	TOTAL EXPENSES TO DATE	SURPLUS OR SHORTFALL	STATUS AS OF 7-13-15	INFO ADDED
TIGER Ph. III	Volkert	BOND			Morette Co.	\$ 1,515,478.00			ALDOT BRIDGE BUREAU APPROVED CONCEPTUAL PLAN 9-24-14. MT PROVIDED VOLKERT W/ ROW ACQ. DETAILS. PRE-BID 1-22-15, BIDS OPEN 2-5-15. NO BIDDERS, REBIDDING. PRE-BID 3-19-15, BID 4-7-15. AWARDED 6-15-15. PRECONST. MTG. 7-16-15.	*
UTC Wayfinding Signs	ENG	GF							INSTALL SIGNAGE ON W FERN AVE, AIRPORT DR, UNDERWOOD RD. ORDERING SIGNS FROM VULCAN 8-21-14. PLACARD SIGNS GIVEN TO UTC. THREE '59 TRUCK' SIGNS IN PLACE. WORKING WITH UTC ON THEIR PROPOSED NEW ON-SITE WAYFINDING SIGNS. UTC REVIEWING AL 59 SIGN PROPOSAL. ON 4-6-15 COUNCIL AGENDA. APV'D TO APPLY FOR ALDOT SIGN PERMIT. PURCHASE OF SIGN ON AGENDA FOR 4-20-15 MTG. BC TO INSTALL SIGN. AWAITING CO. TO APPROVE SIGN IN THEIR ROW. AWAITING ALDOT RESPONSE ON HWY. 59. BC APV'D UTC DIRECTIONAL SIGN TO BE INSTALLED ALONG UNDERWOOD RD., E. OF AIRPORT RD. EXT. SIGN ORDERED FROM VULCAN WEEK OF 7-6-15.	*
Wayfinding Signs	ENG	GF							MET W/ VULCAN ON 12-3-14. VULCAN ORDERING POSTS & MATERIALS. CPC APPLYING TO MOVE OLD SIGNS TO US 98. METAL MATERIAL HAS BEEN LASER CUT, COLOR SHEETING BEING CREATED. MTG. W/ VULCAN LAST WEEK OF 3-15 FOR REVIEW OF COMPLETE VERSION OF SIGN. REVIEWED W/ JR 3-9-15. SIGNS AT PW, HANDED OFF TO JR.	
W. Laurel & Pine Street Flooding	ENG	TBD							TD DESIGNING VALLEY GUTTER SOUTH SIDE OF 98. PROJECT SUBMITTED FOR FY16 CAPITAL BUDGET.	*