

PROJECT STATUS REPORT

PROJECT NAME	ENGINEER	FUNDING SOURCE	BUDGET	ENGINEERING CONTRACT	CONTRACTOR	BID PRICE/SPENT TO DATE	TOTAL EXPENSES TO DATE	SURPLUS OR SHORTFALL	STATUS AS OF 1-12-15	INFO ADDED
Access Mgt. AL 59	ALDOT	GF	\$ -						WORKING WITH ALDOT AND SKIPPER ON ACCESS MANAGEMENT PLAN AND SIGNALIZATION IMPROVEMENTS. MET WITH ALDOT 8-19 AND 9-16-14. SKIPPER MODIFYING DRAFT PLAN FOR NEXT MEETING WITH ALDOT (DATE TBD). WOERNER CONCEPT SHARED W/ SKIPPER. CPC MET W/ CALAMETTI TO PROPOSE NEW RD THRU CONCRETE PLANT.	
Ashford Pk. Drainage	ENG	665-7351	\$ 2,000.00						A/O AUG. 2014, GOAL OF PROJECT COMPLETION WITHIN 6 MONTHS MAX. MET W/ RUSSELL AND TEEM. VOLKERT SUBMITTED ENV. COST ASSESSMENT. ENG PROVIDING VOLKERT W/ XSEC. ENG SURVEYED 11-26-14. CPC TO PROVIDE XSEC. TO VOLKERT. CONSIDER SWALE/PIPE RUN TO S. HICKORY. SURVEYING "WEST" ALTERNATE.	*
ATRIP Ph. I Pride Dr.	Volkert	BOND	\$ 15,000,000.00						ALL ROW AND EASEMENTS EXECUTED AND RECORDED. BIDS OPENED 9-26-14, ALDOT BID REVIEW COMMITTEE TO MEET AND EMAIL AWARD NOTICE WEEK OF 10-6-14. CONTRACTOR WILL HAVE 15 DAYS FROM THE DATE OF AWARD NOTICE TO RESPOND. GEN. GOV'T SENT 2ND MATCH 11-17-14. ALDOT AWARD TO MAC ON 12-2-14. JAN. 2015 CONST. PRE-CONST. MTG. 1-13-15	*
ATRIP Ph. II CR 20	Volkert	BOND	see above						BIDS OPENED 9-26-14. MODIFYING AGREEMENT FOR COF ACCEPTANCE OF ROW. APP'VD @ 10-20-14 COUNCIL MTG. TO PAY OVERAGE. NTP 11-20-14. CONTRACTOR BEGAN WORK 1-5-15.	*
ATRIP Ph. III Fern Ave. Ext.	Volkert	BOND	see above						HARVEST COMPLETE. BORINGS COMPLETE, SAMPLES TESTING IN PROGRESS. DRAFT REPORT IN PREP FOR ALDOT REVIEW. CPC WORKING W/ VOLKERT ON XSEC.	
Azalea & So. Alston Drainage	ENG	TBD							HYDRAULIC IMPROVEMENTS TO IMPROVE DRAINAGE OF AZALEA AT WALGREENS. RANDY TO DESIGN.	
City-Owned Traffic Signals	ENG	624-8010							BACKUP CONTROLLER FROM FBE/20, CONTROLLER & CAMERA CARD FROM JUNIPER/20 IN FOR QUOTE FOR REPAIRS. RELAY MONITOR FROM JUNIPER/20 REPAIRED & RCV'D 10-7-14.	
Collinwood Outfall Drainage Survey	ENG	GF	\$ 4,000.00		Marshall Smith				MET W/ TED KAPERA. APPLYING HERBICIDE IN SPRING 2015. SURVEY REVEALED CONFLICTS W/ ENCROACHMENTS INTO DRAINAGE EASEMENTS.	
Dog Park	ENG	665-7333	\$ 290,500.00		R&S Paving	\$ 159,000.00			PAVING & STRIPING COMPLETED 12-15-14. R&S COMPLETING GRADING & DRAINAGE PUNCHLIST.	
E. Pine Parking Bay	ENG	GF	\$ 17,557.00		R&S Paving				AWAITING R&S TO BEGIN WORK. R&S TO REPAIR LRR FIRST. JAN. 2015 CONST.	
Ebert Sidewalk Request	ENG	GF							ACROSS HWY 98 FROM RIVIERA. RANDY HAS MEASURED AND ESTIMATED COSTS, OBTAINED FOUR PRICE QUOTES. VERIFYING INSURANCE OF LOW QUOTE.	
FBE Lighting	ENG								EVALUATE LIGHTING AND DEVELOP PLAN FOR IMPROVEMENT ALONG FBE. START W/ CR 12 INTERSECTION.	*
FEMA Flooding Repairs	ENG	GF							MICHIGAN AVE. IMPS. TO BE DONE IN TIGER PH. I; EXPECTED COMPLETION IN JAN. 2015.	
FBE Mitigation Repair	Sawgrass	FEMA							FEMA PAPERWORK SUBMITTED. ENG AND SAWGRASS EVALUATING DESIGN OPTIONS FOR VALUE ENGINEERING. BUDGET EXCEEDS FEMA FUNDS AVAILABLE. PREPARING APPEAL OF NRCS DECISION TO NOT PROVIDE FUNDING.	

PROJECT STATUS REPORT

PROJECT NAME	ENGINEER	FUNDING SOURCE	BUDGET	ENGINEERING CONTRACT	CONTRACTOR	BID PRICE/SPENT TO DATE	TOTAL EXPENSES TO DATE	SURPLUS OR SHORTFALL	STATUS AS OF 1-12-15	INFO ADDED
Foley Beach TAP	Volkert	BOND							PLANS 90% COMPLETE PER VOLKERT, SUBMITTED FOR ALDOT REVIEW. REVIEWING ROW CERT.	
FES Pedestrian Signs	ENG	PD							EVALUATING PD REQUEST FOR PEDESTRIAN/SCHOOL FLASHING SIGN(S) @ FES ALONG CEDAR. MTG. W/ SCHOOL 12-17-14.	
GCNP Rd. Ext.	ENG	GF							EXTEND PHILOMENE HOLMES THROUGH GCNP TO WOLF BAY DRIVE. COMPLETED PRELIM. COST EST. CPC MTG. W/ LG ON 1-8-15 TO SCOPE.	*
Graham Creek Estates Drainage	Sawgrass	600-9375							ASSUME DRAINAGE EASEMENTS AND REPLACE INLETS AND PIPES. SCHEDULING MEETINGS WITH RESIDENTS TO DISCUSS EASEMENT TRANSFER. MEETING SET WITH FRAHER 8/6 AND BRERETON 8/7. MEETING WITH HARPER 8/22. OBERTO EXECUTED. WORKING WITH HOA ON REMAINING EASEMENTS. HAVE PROPOSAL FROM SAWGRASS TO ADD THIRD OUTFALL.	
N. Hickory St. Flooding @ Sunset Loop	ENG	GF							HYDRAULIC IMPROVEMENTS TO HELP ALLEVIATE FLOODING THREAT. FIELD WORK DONE AND DRAWING IN PROGRESS FOR 10/22 REVIEW.	
Justice Center Flume Mitigation Repair	Volkert	FEMA			Ammons & Blackmon	\$ 67,346.00			COUNCIL APPV'D A&B AWARD @ 12-1-14 MTG. NTP 1-7-15.	*
Keller Rd. ROW	ENG	GF							MET WITH COUNTY ENGINEER 8/5 TO DISCUSS DRAFT AGREEMENT AND ACCEPTANCE OF KELLER RD ROW TO 400' BEYOND BRIDGE.	
Manning Alleyway Drainage Improvements	HMR	665-7127	\$ 65,000.00		R&S Paving	\$ 87,400.00			COUNCIL APPV'D R&S AWARD & +\$25K @ 12-1-14 MTG. CONST. BEGIN JAN. 2015. NTP SENT TO R&S 1-5-15.	*
NFWF Grant Application	ENG	TBD							SUBMITTED PROJECT FOR LAND ACQUISITION, CHANNEL IMPROVEMENTS, WETLAND CONST. & TANGER POND MODS.	*
Park Ave. Traffic Calming	ENG	TBD							DEVELOPING COST ESTIMATES FOR TRAFFIC CALMING OPTIONS FOR PARK AVE.	
Parks Dept. Open Storage Shed	ENG	GF	\$ 35,000.00						DESIGN 30' BY 112' LEAN-TO FOR PARKS DEPARTMENT STORAGE. DRAWINGS COMPLETE FOR PLANNING COMMITTEE AND BUILDING DEPARTMENT REVIEW 11-19-14. FEES WAIVED @ 12-1-14 MTG. RK GETTING QUOTES FOR W/S.	
Pavement Milling Project	ENG	GF							R&S BEGIN WORK 11/3. JESSAMINE COMPLETED. PINE ALLEY EXPECTED JAN. 2015.	
Pecan St. Mitigation Repair	Volkert	FEMA/GF Match							REQUEST APPROPRIATING FUNDS & BID SOLICITATION @ 12-15-14 MTG. VOLKERT APPLYING REVIEW COMMENTS. FUNDING APPROVED, BIDDING EXPECTED JAN. 2015.	*
Philomene Holmes Paving	ENG	GF	\$ 350,000.00		Baldwin Road Builders				COMPLETED.	
Pine & Fern Drainage Improvements	HMR	GF	\$ 300,000.00						PLANS UNDER REVIEW BY ENG. UTILITY MTG. 12-16-14.	

PROJECT STATUS REPORT

PROJECT NAME	ENGINEER	FUNDING SOURCE	BUDGET	ENGINEERING CONTRACT	CONTRACTOR	BID PRICE/SPENT TO DATE	TOTAL EXPENSES TO DATE	SURPLUS OR SHORTFALL	STATUS AS OF 1-12-15	INFO ADDED
S. Pine St. Lighting	ENG	TBD							FROM FOLEY HS SOUTH TO CR 20 ALONG MULTI-USE PATH	*
Resurfacing Ph. V	Volkert	600-9365	\$ 750,000.00		MAC	\$ 702,184.00			COUNCIL APPV'D MAC AWARD @ 12-1-14 MTG. PRE-CONST. MTG. 12-19-14. MAC BEGAN WORK 1-5-15; PLAN TO FINISH WITHIN THE MONTH.	*
W. Section Ave. Drainage Improvements	HMR	660-8300							PIPE UPGRADE PLANS COMPLETE AND EASEMENTS OBTAINED. COUNCIL APPROPRIATED \$150K @ 12-1-14 MTG. PRE-BID 1-22-15. BID 1-27-15.	*
Streetscape Ph. V	ENG	GF							MT TO SET MTG. 1-2015.	*
Tanger Detention Pond Improvements	ENG	GF	\$ 150,000.00						EVALUATING CURRENT OPERATION OF POND AND FORMULATING PLANS FOR EXPANSION OF NORTH POND AND MODIFICATION OF EXISTING OUTLET STRUCTURE.	
TIGER Ph. I	Volkert	BOND			Weaver				CONSTRUCTION BEGAN ON PARK AVE. WEEK OF 11-3-14. PARK AVE. NEAR COMPLETION. CONTRACTOR MOBILIZING TO MICHIGAN AVE. 6-1-15 COMPLETION.	*
TIGER Ph. II	Volkert	BOND							REDESIGN IN FRONT OF WINN-DIXIE DUE TO NOT BEING ABLE TO SECURE EASEMENTS FROM WINN-DIXIE AND TACO BELL, EASEMENT PENDING FROM JOHN FOLEY. REDESIGN TO BE RESUBMITTED TO ALDOT BY 11-14-14. CPC REQUESTED STATUS.	*
TIGER Ph. III	Volkert	BOND							ALDOT BRIDGE BUREAU APPROVED CONCEPTUAL PLAN 9-24-14. MT PROVIDED VOLKERT W/ ROW ACQ. DETAILS. PRE-BID 1-22-15, BIDS OPEN 2-5-15.	*
UTC Wayfinding Signs	ENG	GF							VULCAN 8-21-14. PLACARD SIGNS GIVEN TO UTC. THREE '59 TRUCK' SIGNS IN PLACE. WORKING WITH UTC ON THEIR PROPOSED NEW ON-SITE WAYFINDING SIGNS. CLOSING W. FERN TO TRUCKS ON 1-1-15 ON 11-20-14 COUNCIL AGENDA. SCHEDULING 2ND MTG. W/ SUTE	
Wayfinding Signs	ENG	GF							MET W/ VULCAN ON 12-3-14. VULCAN ORDERING POSTS & MATERIALS. CPC APPLYING TO MOVE OLD SIGNS TO US 98.	*
W. Laurel & Pine Street Flooding	ENG	TBD							RECOMMEND ADDING S-INLETS ON 2 CORNERS AND PIPE TO EXISTING PIPE NETWORK. US 98 PLANS OBTAINED FROM ALDOT AND LINE LOCATE REQUEST MARKED FOR IN-HOUSE DESIGN AND COST ESTIMATION. SCHEMATIC DESIGN SENT TO ALDOT FOR PRELIMINARY REVIEW AND COMMENT. COUNCIL APPV'D SURVEY @ 11-20-14 MTG. SURVEY IN PROGRESS A/O 12-1-14.	