

PHILOMENE HOLMES BOULEVARD CONSTRUCTION SCHEDULE			
RESPONSIBLE	ITEM	DEADLINE	STATUS
PUBLIC WORKS	INSTALL CROSSDRAIN PIPE	09/30/2014	Completed
PUBLIC WORKS	COMPLETE CRUSHED STONE BASE APPLICATION	09/30/2014	Incomplete
ENGINEERING	ADD PERMISSION TO GO TO BID TO COUNCIL AGENDA	09/08/2014	Completed
ENGINEERING / PURCHASING	REQUEST BID PERMISSION AT 9/15 COUNCIL MEETING	09/15/2014	Completed
ENGINEERING / PURCHASING	SUBMIT BID PACKAGE TO PURCHASING	09/16/2014	Completed
ENGINEERING / PURCHASING	2-WEEKS ADVERTISING REQUIRED AND PRE-BID MEETING	9/17/2014 - 10/1/2014	Completed
ENGINEERING	PLACEHOLDER ITEM ON AGENDA DEADLINE (W/ PERMISSION)	09/29/2014	Completed
ENGINEERING / PURCHASING	OPEN BID	10/02/2014	Completed
ENGINEERING	RECOMMEND AT COUNCIL	10/06/2014	On-Schedule
ENGINEERING / CITY HALL	2 WEEKS FOR BOND, NTP, ETC.	10/7/2014 - 10/21/2014	
CONTRACTOR	START DATE	N.L.T. 10/27/2014	
CONTRACTOR	SURVEY CONTROLS / EROSION CONTROL	10/31/2014	
CONTRACTOR	DRAINAGE DITCH CONSTRUCTION	11/07/2014	
CONTRACTOR	GRADE, SHAPE, AND COMPACT CRUSHED STONE BASE	11/03/2014 - 11/21/2014	
CONTRACTOR	APPLY ASPHALT BINDER LAYER	11/24/2014	
CONTRACTOR	APPLY TACK COAT	12/01/2014	
CONTRACTOR	APPLY ASPHALT WEARING SURFACE LAYER	12/04/2014	
CONTRACTOR	FINAL SEED AND MULCH	12/15/2014	

September 2014

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
	1	2	3	4	5	6
7	8	9	10	11	12	13
14	15	16	17	18	19	20
21	22	23	24	25	26	27
28	29	30				

October 2014

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
			1	2	3	4
5	6	7	8	9	10	11
12	13	14	15	16	17	18
19	20	21	22	23	24	25
26	27	28	29	30	31	

November 2014

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
						1
2	3	4	5	6	7	8
9	10	11	12	13	14	15
16	17	18	19	20	21	22
23	24	25	26	27	28	29
30						

December 2014

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
	1	2	3	4	5	6
7	8	9	10	11	12	13
14	15	16	17	18	19	20
21	22	23	24	25	26	27
28	29	30	31			