

Engineering Department Project Report

Fourth Quarter 2014

Ashford Park Drainage

- Met with HOAs and property owners
- Surveyed "South" option and evaluated
- Surveying and evaluating alternate "West" route

ATRIP Phase I – Pride Drive

- Extend Pride Drive from AL 59 to CR 20
- Awarded to MAC 12/2/14
- Pre-construction conference 1/13/15

ATRIP Phase II – CR 20

- Widen CR 20 and improve drainage from AL 59 westward to S Hickory Street
- Notice to Proceed 11/20/14
- Work started 1/5/15

ATRIP Phase III – Fern Avenue Extension

- Extend Fern Avenue from AL 59 westward to FBE
- Meeting with ALDOT reps by late January to review desired cross-section
- Bidding Spring 2015

Dog Park

- Parking lot completed
- Separating and bidding remaining work by individual trade

Foley Beach TAP Grant

- 1 mile of 12' asphalt path along FBE
- 6800 lf of 4' bike lane along CR 12 (each side)
- Plans under final review week of 1/12/15
- ROW certification Submitted to ALDOT
- Bidding January/February 2015

GCNP Road Extension

- 3200 lf of 24' asphalt paving and culverted stream crossing
- Currently preparing design and cost estimate for Council consideration
- Bidding Fall 2015 (if approved)

Graham Creek Estates Drainage

- Pursuing remaining drainage easements
- Amending engineering scope to add third outfall line

Justice Center Flume

- Repair damaged drainage flume
- NTP issued 1/7/15 to Ammons and Blackmon

Manning Alley Drainage Improvements

- Inlet and piping and reprofile alleyway
- NTP issued 1/5/15 to R&S Paving

Pecan Street Mitigation Repair

- Triple barrel 10x8 box culvert and street repair
- Plans under final review week of 1/12/15
- Bidding February 2015

Philomene Holmes Paving

- Pave 3800 lf from Roscoe Rd into GCNP
- Baldwin Road Builders have completed this work

Resurfacing Phase V

- MAC started work 1/5/15, plan to finish within the month (weather permitting)

TIGER Phase I – Streets and Pedestrian Facilities

- 1.7 miles resurfacing, 3.45 miles of improved streets and 0.8 miles of sidewalk
- Work started 11/3/14 by H.O. Weaver
- Park Avenue substantially complete
- Currently installing sidewalk along W Michigan and piping along W Azalea

TIGER Phase II – Shared-Use Paths

- 12.9 miles of 8 to 10 ft wide asphalt shared-use paths
- Plans 98% complete, obtaining easements
- Bidding Spring 2015

TIGER Phase III – Pedestrian Bridge

- Pedestrian bridge across AL 59 with support towers and elevators plus parking lot
- Pre-bid conference 1/22/15
- Open bids 2/5/15

UTC Wayfinding

- Pursuing private agreement to place wayfinding sign along AL 59 north of CR 24
- Requesting directional sign placement from Baldwin County at BBE/FBE

West Section Drainage Improvements

- Double-barrel 88x54 RCAP replacement and street repair
- Pre-bid 1/22/15
- Open bids 1/27/15